

Optimized Rescheduling of Multiple Production Lines for Flowshop Production of Reinforced Precast Concrete Components

Zhiliang Ma ^a, Zhitian Yang ^a, Shilong Liu ^a, Song Wu ^a

^aTsinghua University, Beijing, China; ^b University of Huddersfield, Huddersfield, UK

Abstract

Flowshop production is adopted as the major type of production of reinforced precast concrete components and it has higher requirements on shop floor schedules than other types, especially that from rescheduling. However, up to now, very few approach for the optimization of the shop floor rescheduling has been proposed in spite of its vital importance. This research proposes an approach for optimizing shop floor rescheduling of multiple production lines for flowshop production of reinforced precast concrete components. The approach comprehensively utilizes the over-assigned time, which is the difference value between the assigned production time and the estimated one of a production step for a precast component to deal with production emergencies. Meanwhile, it keeps the adjustment of schedules at minimum to avoid massive material re-dispatch. First of all, the optimization objectives and constraints of optimized shop floor rescheduling of multiple production lines for flowshop precast production are analyzed and a mathematic model is thus formulated. Then, the solver of the model is established by using genetic algorithm. Finally, the approach is validated by case studies. It is concluded that the approach contributes to the effective and efficient optimized rescheduling of multiple production lines for flowshop precast production.

Keywords: precast production; optimization; flowshop; reschedule; genetic algorithm


1 Introduction

The adoption of reinforced precast concrete components (precast components for short hereafter) enables the application of advanced industrial production and management approaches in construction and thus enhances the construction quality and efficiency. In general, scheduling is crucial for the production of precast components (precast production for short hereafter), which consists of master production scheduling, material requirement planning and shop floor scheduling. Among them, shop floor scheduling is the most detailed and difficult one, in which production tasks are assigned to specific workshop sections, teams or even operators (Yang et al., 2016). Moreover, flowshop production is adopted as the major type of precast production and it has higher requirements

27 on shop floor schedules than other types, because its production steps are closely linked to each other.

28 Since shop floor schedules should be coordinated with the assembly ones of construction sites, precast
29 production is sensitive to production emergencies that may result in delay in precast production process, such as
30 resource shortage, machinery breakdown, rush orders, etc. Over-assigned time for each precast step is always
31 included in the planned shop floor schedules for production emergencies. Namely, during scheduling, the required
32 production time of each production steps is assigned slightly more than the estimated one in case of production
33 delay (General Administration of Quality Supervision, Inspection and Quarantine of P.R.C., 2009).

34 The current operation procedure for the production emergency is shown as Figure 1 (General Administration
35 of Quality Supervision, Inspection and Quarantine of P.R.C., 2009, Sheng et al., 2008, Yao, 2014). First, the
36 emergency information is collected by site supervisors. Then, the operators and site supervisors try to eliminate its
37 negative influence by using the over-assigned time of the corresponding workstation and slightly adjusting the
38 production schedule of the workstation. Third, if the order requirements can be fulfilled just by doing so, the
39 procedure ends and precast components are produced according to the new schedule. Otherwise, such counterplans
40 as outsourcing orders, activating backup production lines, extending working hours, adding workers and reducing
41 production requirements (Sheng et al., 2008, Yao, 2014), will be adopted by schedulers. Fifth, rescheduling is
42 conducted based on the heuristic rules such as the right shift, left shift, opportunistic insertion, deterministic
43 insertion and overall adjustment (Chan et al., 2003) and then go back to the third step.




44
45 Figure 1. Current operation procedure for production emergencies

46 However, the procedure cannot satisfy the current production requirements in the following two aspects. For
47 one thing, because the over-assigned time among all the production steps in the plant is not fully utilized,
48 schedulers rely on counterplans to deal with production emergencies, which lead to rise in production cost or
49 failure in fulfillment of order requirements. For another, the heuristic rule based rescheduling approach do not
50 guarantee optimal schedules theoretically and is significantly influenced by the experience of schedulers so that it

51 may result in waste of production capacity, increase of inventory demand and consequential rise of cost (Chan et al.,
52 2003).

53 This research proposes an approach for the optimized shop floor rescheduling (the optimized rescheduling
54 hereafter for short) of multiple production lines for flowshop precast production. The approach can not only take
55 into account the traditional ways for schedule adjustment, such as outsourcing orders, activating backup production
56 lines and/or extending working hours, but also make use of the over-assigned time of each production step as a
57 whole to deal with serious production emergencies.

58 The flow chart of the main part of the paper is shown in Figure 2. First, the optimization objectives and
59 constraints of the shop floor rescheduling of multiple production lines for flowshop precast production are analyzed
60 based on the MP-FSM (Flowshop Scheduling Model of Multiple production lines for Precast production) that the
61 authors proposed previously. Second, the corresponding mathematic model, i.e., optimized Rescheduling Model of
62 Multiple production lines for Flowshop Precast production (RM-FMP), are formulated accordingly. Third, a solver
63 for the model is established by using Genetic Algorithm (GA for short hereafter). Finally, the way to apply the
64 approach is introduced and the approach is validated by case studies. For better understanding, all the symbols of
65 the paper are listed as an appendix of the paper with their units.



66
67 Notes. MP-FSM is the abbreviation for Flowshop Scheduling Model of Multiple production lines for Precast production. RM-FMP is
68 the abbreviation for optimized Rescheduling Model of Multiple production lines for Flowshop Precast production

69 Figure 2. Flow chart of the paper

70 2 Relevant studies

71 The existing relevant studies of this research can be divided into two aspects, i.e., scheduling and rescheduling
72 of precast production. It is obvious that rescheduling is essentially the scheduling with additional constraints.


73 As far as scheduling is concerned, Chan et al. (2002) introduced an artificial intelligence based flowshop
74 scheduling approach utilized in manufacturing industry and formulated the FlowShop Sequencing Model (FSSM)
75 for precast production by analyzing the characteristics of precast production. Benjaoran et al. (2005) studied the

76 impact of the quantity of moulds on shop floor schedules of precast production and proposed the FlowShop
 77 Scheduling Model for Bespoke Precast production (BP-FSSM). Ko et al. (2010) improved the feasibility of the
 78 schedules using artificial intelligence by including the constraint of the buffer size, namely size of the temporary
 79 storage place, between workstations for the partially finished precast components waiting for completion
 80 (work-in-processes for short hereafter) storing into the optimization model and developed a corresponding
 81 scheduling system. Yang et al. (2016) proposed the Flowshop Scheduling Model of Multiple production lines for
 82 Precast production (MP-FSM) to facilitate optimized scheduling of precast production with multiple production
 83 lines.

84 As far as rescheduling is concerned, Chan and Zeng proposed schedule adjustment approach of precast
 85 production based on the heuristic rules and Genetic Algorithm (GA for short here after) (Chan et al., 2003, Zeng,
 86 2007). Although the existing research development can be applied to improve shop floor rescheduling of multiple
 87 production lines for flowshop precast production, the optimization of the schedules still cannot be guaranteed.

88 **3 Analyzing optimized rescheduling**

89 During rescheduling, the over-assigned time utilization as well as counterplans, if they are applicable,
 90 contributes to deal with production emergencies. According to literature (Sheng et al., 2008, Yao, 2014), common
 91 counterplans include outsourcing orders, activating backup production lines, extending working hours, adding
 92 workers and reducing production requirements. However, counterplans application should be decided by schedulers
 93 before rescheduling, because they lead to extra cost or is contract-related so that normally it needs to be approved
 94 by multiple managerial departments. Moreover, by using the proposed approach to empower the software to
 95 optimally reschedule the precast production with the over-assigned time used as a whole, the step two and step five
 96 in the current operation procedure, as shown in Figure 1, can be combined so that a new procedure is formulated as
 97 shown in Figure 3.



98
 99 Figure 3. New operation procedure for production emergencies

100 After collecting the emergency information, schedulers adjust the schedule optimally by using the proposed

101 approach in which the over-assigned time of multiple production steps in multiple precast components is utilized as
 102 a whole to deal with production emergencies. If it fails, one can decide applying such counterplans as outsourcing
 103 orders, activating backup production lines and/or extending working hours. Then the counterplans are input along
 104 with the production condition, production organization, emergency information and original schedule into the
 105 software and conducting rescheduling by using the proposed approach again.

106 According to the new procedure, the step two, namely “rescheduling optimally by using the proposed
 107 approach” is crucial and is where the proposed approach mainly activated. Since it is an optimization process
 108 essentially, its problem definition, optimization objectives and constraints are introduced in the following.

109 3.1 Problem definition

110 The optimized rescheduling of multiple production lines for flowshop precast production is defined as follows.
 111 The plant is equipped with a number of moulds of various types, production pallets and production lines with fixed
 112 production routing. In each production line, precast components go through five production steps, namely moulding,
 113 placing rebars and embedded parts, casting, curing and demoulding. Each production step is handled in a particular
 114 workstation by a particular team. Among the workstations, the curing workstation, i.e. the curing room, in a
 115 production line is capable of handling a number of precast components simultaneously. Precast components of
 116 multiple types are produced according to the original shop floor schedule (original schedule hereafter for short) and
 117 the shift work system that specifies the working hours of a day and the way the work team shifts before
 118 rescheduling is carried out when production emergencies occur.

119 3.2 Optimization objectives

120 As rescheduling is essentially the scheduling with additional constraints, some of its optimization objectives
 121 can be inherited from those of scheduling. The optimization objectives of rescheduling were thus established, as
 122 shown in Table 1, where item 1 to item 4 are from scheduling (Yang et al, 2016), and the rest are obtained by
 123 analyzing the requirements that are specific to rescheduling. The latter is explained in detail in the following.

124 Table 1 Optimization objectives

Item number	Optimization objective	Remark
1	Minimization of Workstation Idle time (WI)	—
2	Minimization of Contract penalty and Storage cost (CS)	—
3	Minimization of MakeSpan (MS)	—
4	Minimization of Type Change of precast components (TC)	—
5	Minimization of Material Re-dispatch complexity and workload (MR)	New
6	Using the minimum amount of Over-assigned time for production emergencies (UO)	New

125 Note. Type changes of precast components is an index to quantize the frequency of the changes in production operation of a

126 workstation.

127 3.2.1 Minimization of material re-dispatch complexity and workload

128 During flowshop precast production, materials such as rebar cages and embedded parts are pre-dispatched to
129 the production lines and different type of precast components are assigned different set of materials. It is obvious
130 that during re-dispatch, the complexity and workload of material re-dispatch should be minimized.

131 3.2.2 Using the minimum amount of over-assigned time for production emergencies

132 In practice, schedulers need to assign the required time for each production step of each precast component by
133 around 20% more than the estimated time in case of delay of the production step (General administration of quality
134 supervision, inspection and quarantine of P.R.C., 2009). Although the effect for using the over-assigned time of a
135 single production step in a single component is limited, it is possible to deal with even serious production
136 emergencies by utilizing the over-assigned time of multiple production steps in multiple precast components as a
137 whole. In order to deal with the further uncertainty in production, schedulers should ensure that the amount of
138 over-assigned time used for production emergencies is minimized. Besides, since the curing steps are executed in
139 automatic curing rooms with high reliability, their corresponding over-assigned time is not considered. Moreover,
140 the rest of the production steps should share all the over-assigned time equally during scheduling for better
141 coordination.

142 3.3 Optimization constraints

143 Table 2 shows the optimization constraints of rescheduling established in this study. A number of optimization
144 constraints of rescheduling are inherited from those of scheduling (Yang et al., 2016), i.e. from item 2 to item 6 in
145 Table 2. The remaining items in the table are established by analyzing the changes of production conditions
146 resulting from production emergencies (Sheng et al., 2008, Yao, 2014) including production step delay, resource
147 shortage, machinery problem, machinery breakdown, order change and quality problem. For instance, since
148 resource purchase is after scheduling, the amount of resource is not a constraint for scheduling. However, when the
149 production emergency of resource shortage occurs, production of all the precast components that use the resource
150 of this kind pauses and it becomes the domain constraint.

151 Table 2 Optimization constraints

Number	Content	Remark
1	Constraint of workstation productivity	Revised
2	Constraint of the size of curing rooms	—
3	Constraint of the eight-hour day working	—
4	Constraint of the buffer size between workstations	—

5	Constraint of the quantity of moulds	—
6	Constraint of the quantity of production pallets	—
7	Constraint of the amount of resources	New

152 The details of the new or revised optimization constraints are explained in the following.

153 3.3.1 Constraint of workstation productivity

154 During rescheduling, not only the constraint of workstation productivity that resulted from normal production
155 but also that resulted from production emergencies should be considered. The former aspect of the constraint is the
156 same as that of the MP-FSM (Yang et al., 2016). The latter aspect of the constraint depends upon the reasons for the
157 change of production condition. For example, a production step delay could lead to the increase in production time
158 of a production step of a precast component, while a machinery problem could result in the increase in production
159 time of a production step of multiple precast components.

160 3.3.2 Constraint of the amount of resources

161 Resources such as concrete are essential for flowshop precast production. During rescheduling, it is necessary
162 to ensure that the resource supply is always more than the resource consumption.

163 4 Formulating RM-MFP

164 Based on the analysis in Section 3, the RM-MFP is formulated by mathematically modeling the
165 aforementioned optimization objectives and constraints. In order to make the model easy to understand, the known
166 quantities and variables are described in advance in the following.

167 4.1 Known quantities, independent variables, dependent variables and their notations

168 4.1.1 Known quantities

169 For the optimized rescheduling of flowshop precast production, the known quantities are divided into five
170 parts.

171 (1) Parameters of plant condition

172 The total quantity of production lines is denoted as L . The maximum quantity of precast components that can
173 be handled in the curing room of production line l is denoted as Y_l . The total quantity of moulds of type $\$$ in the
174 flowshop is denoted as $Q_{\$}$. The total quantity of production pallets in the flowshop is denoted as P . The serial
175 number of the workstation for production step k ($k \leq 5$) in the production line l is denoted as $M_{l,k}$.

176 (2) Parameters of production organization

177 The working hours, non-working hours and overtime hours allowed during the working day are denoted as H_w ,
178 H_N and H_E respectively.

179 (3) Parameters of order

180 The total quantity of precast components is denoted as n . Some other parameters such as the total quantity of
181 precast components of each type in the original orders are also known.

182 (4) Parameters of original schedule

183 The earliest beginning time for the first production step of the first precast component to be produced the
184 production line l is denoted as $S(J_{l,1}, M_{l,1})$. The total quantity of precast components of type $\$$ be produced in the
185 production line l during period (t_0, t_0+T_p) according to the original schedule is denoted as $\text{Sum}_{l,\$}^O(t_0, t_0 + T_p)$.

186 (5) Parameters of production emergency

187 The estimated duration delay is denoted as h_a . The duration of machinery breakdown is denoted as (t_{bs}, t_{be}) .
188 Some other parameters such as the total quantity of precast components of each type in the rush orders are also
189 known.

190 4.1.2 Independent variables

191 The RM-MFP inherits the independent variables from the MP-FSM for the allocation plan of the precast
192 components to the production lines and their priorities of resource utilization (Yang et al., 2016). In addition, the
193 objective of using the minimum amount of over-assigned time for production emergencies brings new independent
194 variables, i.e., the duration for using the over-assigned time and the proportion of the used over-assigned time to the
195 assigned production time. These 4 variables determine the new schedule for precast production and are called
196 production arrangement in this paper.

197 The representation of the variables is as follows. The allocation plan of the precast components to the
198 production lines is represented by production line number AL_c ($AL_c \in N^+$, N^+ stands for all positive integers),
199 where the precast component c is produced. The priorities of resource utilization of precast components is
200 represented by j ($j \in N^+$). The precast components with higher priorities can get resources earlier than the others.
201 The duration for using the over-assigned time is represented by T_r . Thus, given that t_0 is the initial time for using
202 the over-assigned time, the over-assigned time is used during the period $[t_0, t_0+ T_r]$. The proportion of the used
203 over-assigned time to the assigned production time, which equals the estimated production time plus the
204 over-assigned time, is represented by φ .

205 4.1.3 Dependent variables

206 The other dependent variables can be inferred from the known quantities and variables.

207 As the allocation plan of the precast components to the production lines and their priorities of resource

208 utilization is represented by the variables, the serial number of the precast component produced in production line 1
209 at the sequence i can be determined and represented by $J_{l,i}$.

210 The total quantity of precast components produced in the production line 1 ($1 \leq L$) can be determined and
211 represented by n_l and $n = \sum_{l=1}^L n_l$.

212 As the contract penalty is given in the order or contracts and the storage cost of each precast component
213 should also be known, the contract penalty and storage cost of the precast component produced in production line 1
214 at the sequence i can be determined and represented by $\tau_{l,i}$ and $\epsilon_{l,i}$ respectively.

215 Similarly, the due time of the precast component produced in production line 1 at the sequence i can be
216 determined and represented by $d_{l,i}$.

217 The production time of the step k of the precast component produced in production line 1 at the sequence i can
218 be determined and represented by $P_{l,i,k}$.

219 4.2 Optimization objectives

220 Since all the optimization objectives in Table 1 should be applied in the RM-MFP, the method of weighting
221 and normalizing is used to combine all the optimization objectives as Equation (1).

$$222 \quad \text{Min } f = w_{WI} * \left(\frac{f_{WI}}{f_{WI}^*} \right) + w_{CS} * \left(\frac{f_{CS}}{f_{CS}^*} \right) + w_{MS} * \left(\frac{f_{MS}}{f_{MS}^*} \right) + w_{TC} * \left(\frac{f_{TC}}{f_{TC}^*} \right) + w_{MR} * \left(\frac{f_{MR}}{f_{MR}^*} \right) + w_{UO} * \left(\frac{f_{UO}}{f_{UO}^*} \right) \quad (1)$$

223 In the equation, f is the unfitness value of the evaluated schedule. w_{WI} , w_{CS} , w_{MS} , w_{TC} , w_{MR} and w_{UO}
224 are the weights of the optimization objectives WI, CS, MS, TC, MR and UO, respectively, and the sum of them is 1.
225 f_{WI} , f_{CS} , f_{MS} , f_{TC} , f_{MR} and f_{UO} are the values of the optimization objectives respectively. f_{WI}^* , f_{CS}^* , f_{MS}^* , f_{TC}^* ,
226 f_{MR}^* and f_{UO}^* are the values of each optimization objective, respectively, under the condition that the shop floor
227 rescheduling problem is optimized by only using the corresponding optimization objective. The unfitness value
228 grows with the value of each optimization objective linearly, so that the change of each optimization objective can
229 be directly reflected as the change of the unfitness value, which makes the equation suitable as the multi-objective
230 function for precast scheduling or rescheduling problems. Such a technique has been applied in similar researches
231 such as that of Benjaoran (2005).

232 It is necessary to noted that the weights of the optimization objectives, namely w_{WI} , w_{CS} , w_{MS} , w_{TC} , w_{MR}
233 and w_{UO} should be decided by the user according to his perception on relative importance of the optimization
234 objectives. An investigation and determination method of weights in decision making problems with multiple
235 objectives has been proposed by Zhen (1987), in which the preference of schedulers and the interaction effect

236 between all the objectives have been concerned. Many other mature studies about impact analysis has also been
 237 concluded by Porter (1980).

238 The values of the optimization objectives from 1 to 4 in Table 1 inheriting from the MP-FSM are formulated
 239 as Equation (2) to Equation (5).

$$240 \quad f_{WI} = \sum_{l=1}^L \sum_{k=1}^5 [C(J_{l,n_l}, M_{l,k}) - S(J_{l,1}, M_{l,k}) - \sum_{i=1}^{n_l} P_{l,i,k}] \quad (2)$$

$$241 \quad f_{CS} = \sum_{l=1}^L \left\{ \sum_{i=1}^{n_l} \tau_{l,i} * \text{Max}[0, C(J_{l,i}, M_{l,5}) - d_{l,i}] + \sum_{i=1}^{n_l} \varepsilon_{l,i} * \text{Max}[0, d_{l,i} - C(J_{l,i}, M_{l,5})] \right\} \quad (3)$$

$$242 \quad f_{MS} = \text{Max}_{\forall l \in N^+ | l \leq L} C(J_{l,n_l}, M_{l,5}) \quad (4)$$

$$243 \quad f_{TC} = \sum_{s=1}^S \left\{ \sqrt{\sum_{l=1}^L TQ_{l,s}^2 / L_s} + \sqrt{\sum_{l=1}^L CQ_{l,s}^2 / L_s} \right\} \quad (5)$$

244 In the equations, $S(J_{l,i}, M_{l,k})$, $P_{l,i,k}$ and $C(J_{l,i}, M_{l,k})$ are the entering time, duration and leaving time of the
 245 precast component $J_{l,i}$ in the workstation $M_{l,k}$ respectively. $\text{Max}_{\forall l \in N^+ | l \leq L} f(l)$ is the maximum of $f(l)$, where l is
 246 a positive integer and $l \leq L$. $TQ_{l,s}$ is the total quantity of the types of the precast components in the shift s of the
 247 production line l . $CQ_{l,s}$ is the total quantity of the type changes of precast components during production in the
 248 shift s of the production line l . S is the total quantity of shifts. L_s is the quantity of production lines actually
 249 participating in the production in the shift s .

250 The equations for the new optimization objectives are introduced in the follows.

251 4.2.1 Equation of minimization of material re-dispatch complexity and workload

252 As mentioned in Section 3.1.1, to achieve the optimization objective, the complexity and workload of material
 253 re-dispatch should be minimized. The more production lines are involved in rescheduling, the easier the operators
 254 make mistakes during production. The complexity of that can be measured by f_{MR1} , namely, the quantity of
 255 production lines whose schedules are changed by rescheduling. Because exchanging two precast components of the
 256 same type between different production lines does not result in material re-dispatch, the workload of material
 257 re-dispatch can be measured by f_{MR2} , namely, the sum of absolute change of component quantity of each type in
 258 each production lines by rescheduling. For example, the original production sequence of 2 production lines is
 259 components of type A, A, A and B, B, B, respectively, while the new production sequence of them is components of
 260 type A, B, A and B, A, B, respectively, so both f_{MR1} and f_{MR2} are equal to 2.

261 The difference between the quantity of production lines whose schedules are changed by rescheduling and the
 262 sum of absolute change of component quantity of each type in each production lines by rescheduling is huge, so it
 263 is further divided into two sub-objectives accordingly, as shown in Equations (6) and (7). Then they are combined
 264 as Equation (8) by using the normalization method.

265
$$f_{MR1} = L_r \quad (6)$$

266
$$f_{MR2} = \sum_{l=1}^L \left[\sum_{\$=\$1}^{\$MN} |\text{Sum}_{l,\$}(t_0, t_0 + T_p) - \text{Sum}_{l,\$}^O(t_0, t_0 + T_p)| \right], \$ \in (\$1, \dots, \$MN) \quad (7)$$


267
$$f_{MR} = \frac{f_{MR1}}{f_{MR1}^*} + \frac{f_{MR2}}{f_{MR2}^*} \quad (8)$$

268 In the equations, L_r is the quantity of production lines whose schedules are changed by rescheduling.
 269 $\$$ represents a type of the precast component, while $\$1$ and $\$MN$ represents the first and the last type of precast
 270 component, respectively. T_p is the duration from the initial time of rescheduling. $\text{Sum}_{l,\$}(t_0, t_0 + T_p)$ is the
 271 quantity of precast components of type $\$$ in the production line l from time t_0 to $t_0 + T_p$ according to the new
 272 schedule, while $\text{Sum}_{l,\$}^O(t_0, t_0 + T_p)$ is that according to the original schedule. f_{MR1}^* and f_{MR2}^* are the values of
 273 each sub-objective, respectively, under the condition that the shop floor rescheduling problem is optimized by only
 274 using the corresponding sub-objective.

275 4.2.2 Equation of using the minimum amount of over-assigned time for production emergencies

276 During the period (t_0, t_0+T_r) , the used over-assigned time for production emergencies in production line l can
 277 be measured by f_{uo} , namely the time difference of finishing a certain amount of job before and after using the
 278 over-assigned time. The average efficiency increases by $1/(1 - \varphi)$ times and the time for finishing a certain
 279 amount of job decreases by $\varphi * T_r$ times in a single production line. Hence, the value of the optimization objective
 280 can be formulated as equation (9). For the example shown in Figure 4, the over-assigned time of the workstations in
 281 1 production line is utilized from 12:00 to 14:00 in a day, with the proportion φ being 6.8%, so the f_{uo} is 0.136.

282
$$f_{uo} = \varphi * T_r * L_r \quad (9)$$



283
 284 Figure 4. Optimization objective of using the minimum amount of over-assigned time for production emergencies

285 4.3 Optimization Constraints

286 All the optimization constraints in Table 2 are adopted in the RM-MFP. Constraint of workstation productivity,
 287 that of the size of curing rooms, that of the eight-hour day working, that of the buffer size between workstations,

288 that of the quantity of moulds, that of the quantity of production pallets, that of the amount of resources inherit
 289 from the MP-FSM and are formulated as Equation (10) to Equation (16), respectively.

$$290 \quad S(J_{1,i}, M_{1,4}) \geq \text{Max}_{\forall y \in N^+ | y < i}^{Y_1^{\text{th}}} C(J_{1,y}, M_{1,4}) \quad (10)$$

$$291 \quad C(J_{1,i}, M_{1,3}) \geq \begin{cases} T, & \text{if } T \leq 24D + H_W + H_E \\ 24(D + 1) + P_{1,i,k}, & \text{if } T > 24D + H_W + H_E \end{cases} \quad (11)$$

$$292 \quad C(J_{1,i}, M_{1,4}) \geq \begin{cases} T, & \text{if } T < 24D + H_W \\ 24(D + 1), & \text{if } 24D + H_W \leq T \leq 24(D + 1) \\ T, & \text{if } T > 24(D + 1) \end{cases} \quad (12)$$

$$293 \quad C(J_{1,i}, M_{1,k}) \geq \begin{cases} T, & \text{if } T < 24D + H_W \text{ and } k = 1,2,5,6 \\ T + H_N, & \text{if } T \geq 24D + H_W \text{ and } k = 1,2,5,6 \end{cases} \quad (13)$$

$$294 \quad C(J_{1,i}, M_{1,k}) \geq S(J_{1,(i-B_{1,k})}, M_{1,(k+1)}) \quad (14)$$

$$295 \quad S(J_{1,i}^{j,\$}, M_{1,1}) \geq \text{Min} \left\{ \text{Max}_{\forall l' \in N^+ | l' \leq L, \forall y \in N^+ | y \leq N, \forall x \in N^+ | x < j}^{Q_\$} [C(J_{1',y}^{x,\$}, M_{1,6})] \right\} \quad (15)$$

$$296 \quad S(J_{1,i}^j, M_{1,1}) \geq \text{Min} \left\{ \text{Max}_{\forall l' \in N^+ | l' \leq L, \forall y \in N^+ | y \leq N, \forall x \in N^+ | x < j}^P [C(J_{1',y}^x, M_{1,6})] \right\} \quad (16)$$

297 In the equations, $\text{Max}_{\forall y \in N^+ | y < i}^{Y_1^{\text{th}}} f(y)$ represents the Y_1 th maximum value of $f(y)$, where Y_1 is the maximum
 298 quantity of precast components that can be handled in the curing room of production line 1, and y is a positive
 299 integer and $y \leq i$. $\text{Max}_{\forall y \in N^+ | y < i}^{Q_\$} f(y)$ stands for the first $Q_\$$ maximum values of $f(y)$, where y is a positive
 300 integer and $y \leq i$. For example, given that $f(y) = y^2$, $i = 3$, its value is the set $\{4, 9\}$ if $Q_\$ = 2$, while its value is
 301 the set $\{0, 1, 4, 9\}$ if $Q_\$ = 4$. T is the $C(J_{1,i}, M_{1,k})$ calculated without considering the constraint of eight-hour day
 302 working. $D = \text{integer}(T/24)$ is the total quantity of days passed from the start of the production to the $C(J_{1,i}, M_{1,k})$.
 303 $B_{1,k}$ is the maximum quantity of precast components that can be stacked between workstation $M_{1,k}$ and $M_{1,k+1}$.
 304 $J_{1,i}^{j,\$}$ is the serial number of the precast component of type $\$$ produced in production line 1 at the sequence i , whose
 305 priority is j (The bigger j is, the higher the priority is). $J_{1,i}^j$ is the serial number of the precast component produced
 306 in production line 1 at the sequence i , whose priority is j .

307 The equations for the new optimization constraints are introduced as follows.

308 4.3.1 Equation of constraint of workstation productivity

309 As mentioned in Section 3.3.1, the constraint is divided into two aspects, the constraint of workstation
 310 productivity under normal production condition and that resulted from production emergencies. The former inherits
 311 from the MP-FSM, as Equation (17) and Equation (18). Equation (17) means production step $(J_{1,i}, M_{1,k})$ does not
 312 start if the precast component $J_{1,i}$ does not finish its last production step in workstation $M_{1,(k-1)}$ or the workstation
 313 $M_{1,k}$ does not finish its last job, namely precast component $J_{1,(i-1)}$. Equation (18) means the leaving time of the

314 precast component $J_{1,i}$ in the workstation $M_{1,k}$ cannot be earlier than the entering time of that plus the production
 315 duration of the production step.

$$316 \quad S(J_{1,i}, M_{1,k}) \geq \begin{cases} \text{Max}[C(J_{1,(i-1)}, M_{1,k}), C(J_{1,i}, M_{1,(k-1)})], & \text{if } k \neq 4 \\ C(J_{1,i}, M_{1,(k-1)}), & \text{if } k = 4 \end{cases} \quad (17)$$

$$317 \quad C(J_{1,i}, M_{1,k}) \geq S(J_{1,i}, M_{1,k}) + P_{1,i,k} \quad (18)$$

318 The latter depends on the production emergencies causing the productivity change.

319 Production step delay increases the production time of a single step of a single precast component. The delay
 320 duration is represented by h_a , and the corresponding equation is (19), which means that the leaving time of the
 321 precast component $J_{1,i}$ in the workstation $M_{1,k}$ cannot be earlier than the entering time of that plus the production
 322 duration of the production step and plus delay duration.

$$323 \quad C(J_{1,i}, M_{1,k}) \geq S(J_{1,i}, M_{1,k}) + P_{1,i,k} + h_a \quad (19)$$

324 Machinery problem, adding workers, using over-assigned time and reducing production requirements change
 325 the production time of one or several steps of multiple precast components as formulated as Equation (20), which
 326 means if production step $(J_{1,i}, M_{1,k})$ is influenced by these production emergencies, the leaving time of the precast
 327 component $J_{1,i}$ in the workstation $M_{1,k}$ cannot be earlier than the entering time of that plus the production duration
 328 of the production step and plus the extra time for the production step because of the influence.

$$329 \quad C(J_{1,i}, M_{1,k}) \geq S(J_{1,i}, M_{1,k}) + P_{1,i,k} + h_b, \text{ if } (J_{1,i}, M_{1,k}) \in \text{ConditionComps} \quad (20)$$

330 In the equations, ConditionComps is a set of the combination of precast components and workstations that
 331 are directly influenced by the production emergencies, while h_b is the extra time for the production step because
 332 of the influence.

333 Machinery breakdown stops production in a single workstation in a production line and the corresponding jobs
 334 delay until the machinery is repaired. Hence, the corresponding equation is Equation (21) and (22). Equation (21)
 335 means that no precast component enter the workstation $M_{1,k}$ when it is breakdown. Equation (22) means that the
 336 duration of machinery breakdown adds to the production duration of production step $(J_{1,i}, M_{1,k})$, when machinery
 337 breakdown happens during it.

$$338 \quad S(J_{1,i}, M_{1,k}) \geq t_{bs}, \text{ if } S(J_{1,i}, M_{1,k}) \in (t_{bs}, t_{be}) \quad (21)$$

$$339 \quad C(J_{1,i}, M_{1,k}) \geq P_{1,i,k} + t_{be} - \text{Max}\{[t_{bs} - S(J_{1,i}, M_{1,k})], 0\}, \\ 340 \quad \text{if } (t_{bs}, t_{be}) \cap [S(J_{1,i}, M_{1,k}), C(J_{1,i}, M_{1,k})] \neq \text{null} \quad (22)$$


341 In the equations, (t_{bs}, t_{be}) is the duration of machinery breakdown.

342 Activating backup production lines changes the quantity of production lines, but it results in no extra

343 constraints.

344 Taking production step delay as an example, a production step starts as 9:30, namely, $S(J_{1,i}, M_{1,k}) = 9:30$. It takes
 345 0.5 hours, namely, $P_{1,i,k} = 0.5h$. But production emergencies delay it by 0.3 hours, namely $h_a = 0.3h$. Hence, the
 346 finish time for the step $C(J_{1,i}, M_{1,k})$ should be later than 10:18 as shown in Figure 5.

347 It is worth noting that during rescheduling by using the RM-MFP, users can simply apply all the equations of
 348 constraint of workstation productivity, because the equation is objective so that actually it has nothing to do with
 349 whether the corresponding production emergency occur or not. Taking the Equation (21) as an example, if the
 350 production emergency of machinery breakdown does not happen, $t_{bs}=0$ and the equation becomes $S(J_{1,i}, M_{1,k}) \geq 0$,
 351 which obviously can be satisfied.



352
 353 Figure 5. Example of constraint of workstation productivity

354 4.3.2 Equation of constraint of the amount of resources

355 As mentioned in Section 1.2.2, the optimization constraint can be described as the resource supply in the plant
 356 should not be less than the resource consumption. The resource supply is determined by the procurement plan,
 357 which can be formulated as an increasing function, $y = Msupply(t)$. The bottleneck of resource supply is the start
 358 time for producing any precast component, $t = S(J_{1,i}^j, M_{1,1})$. Thus, the total supply is $Msupply[S(J_{1,i}^j, M_{1,1})]$. The
 359 production of precast components follows the priorities of resource utilization of precast components (Zeng, 2007).
 360 $Mconsume(J_{1,i}^j)$ is the resource consumption of the precast component $J_{1,i}^j$. Thus, until the start time for producing
 361 $J_{1,i}^j$, the resource consumption is $\sum_{x=1}^j Mconsume(J_{1,i}^x)$. In this way, the optimization constraint is formulated as
 362 Equation (23). It can be depicted by Figure 6, which means the curve of resource consumption should always be
 363 within the envelope diagram of the curve of resource supply.

364
$$Msupply[S(J_{1,i}^j, M_{1,1})] \geq \sum_{x=1}^j Mconsume(J_{1,i}^x) \quad (23)$$




Figure 6. Constraint of the amount of resources

365
366

367 5 Establishing a solver by using Genetic Algorithm

368 Ma et al. (2015) proposed an exhaustion based solver for a similar problem, namely, shop floor scheduling
 369 model of multiple production lines for flowshop precast production, but the calculation load is extremely large.
 370 Since GA can be utilized to operate on a population of solutions rather than on one individual and uses no gradient
 371 or other problem specific information, it is ideal for solving such nonlinear scheduling problems, where the search
 372 space is large and the number of feasible solutions is small (Wall, 1996, Tormos et al, 2008). Wu et al. (1993) and
 373 Lei et al. (2012) compared GA, Particle Swarm Optimization (PSO for short hereafter) and Simulated Annealing
 374 (SA for short here after) with similar scheduling cases and verified that GA is the best among them. Hence, the
 375 research uses GA to establish the solver for the RM-MFP.

376 Solving the RM-MFP by using GA is similar to solving the MP-FSM (Yang et al., 2016), which contains the
 377 following steps as shown in Figure 7. 1) Generate the initial population of chromosomes randomly according to the
 378 coding method, each of which represents a production arrangement. The size of population is set by schedulers and
 379 is denoted as m , which is even. 2) Calculate the conditional optimal schedule for each production arrangement
 380 represented by a chromosome based on the Equations from (1) to (23) in the method described by Yang et al.
 381 (2016). This step is needed because even if production arrangement is given, more than one feasible schedule can
 382 be generated according to it. Thus, m conditional optimal schedules can be achieved; 3) Evaluate the m conditional
 383 optimal schedules and find the best one based on the optimization objectives and determine whether to terminate;
 384 and 4) If it is to continue, generate a new population of chromosomes based on the previous one by mutating and
 385 crossing over and go back to the step 2), otherwise, terminate the calculation and produce the best schedule selected
 386 by step 3) (Yang et al., 2016).




Figure 7. Flow chart of the RM-MFP solver

Because the RM-MFP has different optimization variables compared with the MP-FSM, its coding, mutation and crossing over method needs to be developed accordingly. Due to space limitation, the paper only describes the parts of the solver which are different from those in the MP-FSM. Moreover, as the calculation load of scheduling and rescheduling are comparable according to the form of the mathematic models, the calculation parameters such as population size and mutation chance for solving the RM-MFP can be determined by referring to those for solving the MP-FSM (Yang et al., 2016).

5.1 Coding method of chromosomes

All the 4 variables mentioned in Section 4.1.2 should be represented in a chromosome to describe a specific production arrangement for rescheduling. Thus each variable is represented as a group of genes in a chromosome respectively. The total quantity of the genes which represent the first two variables, namely the allocation plan of the precast components to the production lines and their priorities of resource utilization, is n , which is the total quantity of precast components. The representation of the genes corresponding to the two variables is decimal. For better mutation and crossing over, the representation of the genes corresponding to the last two variables, the proportion and duration of releasing over-assigned time, is binary and ternary respectively to increase the length of chromosome part. The number of genes is designed as 5 according to production practice (General administration of quality supervision, inspection and quarantine of P.R.C., 2009) for both variables. The chromosome design is as follows.

A chromosome is a $2*(n+5)$ matrix of genes, which can be divided into two parts as shown in the Figure 8. The left part is further divided into two sections, which are coded decimally. The genes in the top left section, namely AL_1, \dots, AL_n , are serial numbers of precast components arranged according to their priorities of resource utilization. The values of the genes are not repeated with the range $[1, n]$. The genes in the bottom left section, namely j_1, \dots, j_n , are the serial number of production lines where the precast components right above the serial

411 numbers are produced. The values of the genes can be repeated with the range [1, L]. The right part is also divided
 412 into two sections, which are coded in the binary and ternary respectively. The values of the genes of the part can be
 413 repeated. The ternary number constituted by the genes of the top right section, namely
 414 $y_5+3*y_4+3^2*y_3+3^3*y_2+3^4*y_1$, is the duration for using the over-assigned time, T_r . The binary number constituted
 415 by the genes of the bottom right section over 100, namely $(z_5+2*z_4+2^2*z_3+2^3*z_2+2^4*z_1)/100$, is the proportion of
 416 the used over-assigned time to the assigned production time of each step, φ . $\varphi \leq \phi$, where ϕ is the proportion of
 417 the over-assigned time to the assigned production time.

AL1	AL2	AL3	AL4	ALn	y1	y2	y3	y4	y5
j1	j2	j3	j4	jn	z1	z2	z3	z4	z5

Figure 8. Coding method of chromosomes

420 5.2 Crossing over and mutation method of chromosomes

421 The different sections of the chromosomes cross over following different cross over operators.

422 Since the genes in the top left section are not repeated, the order-based crossover operator, namely OX2,
 423 applied for the section as illustrated in Figure 9 (Yang et al., 2016). First, a continuous subsection of chromosome,
 424 which is shorter than the parent section, is randomly selected within a parent section and all the rest genes in the
 425 parent section are inherited by the child section. Then the genes in the selected subsection are rearranged according
 426 to the appearance order of the equivalent genes in the other parent section and inherited by the child section. Thus
 427 the top left section of the child chromosome is created.





Figure 9. Cross over operator for the top left section


430 Since the genes in the bottom left section can be repeated, the basic two-point cross over operator is applied
 431 for the section as illustrated in Figure 10 (Yang et al., 2016). First, a continuous subsection of chromosome, which
 432 is shorter than the parent section, is randomly selected within a parent section and all the rest genes in the parent
 433 section are inherited by the child section. Then the corresponding subsection in the other parent section, the
 434 position of which is the same as the selected subsection, is directly inherited by the child section. Thus the bottom
 435 left section of the child chromosome is created.



436

437 Figure 10. Cross over operator for the bottom left section

438 Since the two sections in the right part of the chromosomes are short, the basic one-point cross over operator is
 439 applied for the sections as illustrated in Figure 11 (Crossover, 2016). First, a cut point is randomly selected within
 440 the both parent sections and the parent sections are cut as four subsections. Then, the right subsection of a parent
 441 section and the left subsection of another parent section is inherited by the child section. In the way, the right part of
 442 the child chromosome is created.



443 Figure 11. Cross over operator for the top right section and the bottom right section
 444


445 The different sections of the chromosomes mutate following different mutation operators.

446 Since the genes in the top left section are not repeated, the genes in the section follows the mutation operator
 447 by which the position of two randomly selected genes are interchanged as illustrated in Figure 12. First, two
 448 different genes are selected in the section. Then, the section is mutated by exchanging the position of them.



449 Figure 12. Mutation operator for the top left section
 450

451 Since the genes in the rest sections are repeatable, the genes in the sections follows the mutation operator by
 452 which the value of a randomly selected gene changes randomly within the corresponding value range as illustrated
 453 in Figure 13.



454 Figure 13. Example of the mutation operator for rest sections
 455

456 The best chromosome recording strategy is used during the generation of new population for better
 457 convergence performance. That is, the best chromosome in the current population is selected and recorded as C^0
 458 according to the optimization objectives. After generating the new population by using the crossing over and
 459 mutation operators, the best chromosome in the new population is selected and recorded as C^1 . Then, C^0 and C^1 are
 460 compared and the one of better performance is reserved in the new population (Li, 2004, Zhou, 1999). Such a
 461 process goes on until the convergence criterion is met and the optimal plan is thus obtained.

462 6 Verification

463 Based on the procedure as shown in Figure 3, the proposed approach is verified in two steps after a
 464 corresponding program was developed and used. In the first step, a production case of the production emergency of
 465 duration delay is used, and a widely used software is used for preliminary comparison where the overall adjustment
 466 rule is applied. The results are analyzed according to the optimization objectives. In the second step, seven
 467 production cases of the production emergency of rush order arrival is used, and the same software is used for
 468 further comparison, where Earliest Due Date (EDD) rule, Shortest Processing Time (SPT) rule and Least Slack
 469 Time (LST) rule are applied, respectively.

470 6.1 Step 1: a production case

471 Ten precast components produced in two production lines are rescheduled in the case. The precast components
 472 share 7 production pallets and 7 moulds, among which 3 moulds are of type A, 2 moulds are of type B and 2
 473 moulds are of type C. Three shifts are applied in the production, which guarantee the continual production during
 474 the whole day. Resource supply follows the Equation (24). The buffer size between workstations and curing rooms
 475 is set as 3 and 20 respectively. The production information of the precast components is derived by referring to the
 476 case used by Benjaroran et al. (2005) as shown in Table 4, which was also used in the validation of Ko et al.'s study
 477 (2010) and Yang et al. (2016). The production time of each step in the table includes the over-assigned time with
 478 the over-assignment proportion of 20%. The original schedule is depicted in Figure 14. All the precast components
 479 are finished within 55.6h. The production emergency is assumed to be that the No. 4 precast component in the
 480 production line 2 doubles its production time of the second production step due to extra requirement from the
 481 customer, namely $h_a=4h$. Hence, the shop floor rescheduling is necessary or the precast components cannot be
 482 delivered on time.

483
$$y = M_{supply}(t) = \begin{cases} 15, & \text{if } 0 \leq t < 20 \\ 20, & \text{if } 20 \leq t \end{cases} \quad (24)$$

484 Table 4. Production information of precast components

Component		Production time of each step (hour)					Due date (hour)	Penalty rate per hour (Dollar/Component)		Resource consumption (unit)	Quantity (piece)
Id	Type	M1	M2	M3	M4	M5		Earliness	Tardiness		
1	A	2	1.6	2.4	12	2.5	57	2	10	1	3
2	B	3.4	4	4	12	2.4	57	2	10	2	4
3	C	0.8	1	1.2	12	1.8	53	2	10	1	6

485 M1: moulding, M2: placing of rebars and embedded parts, M3: casting, M4: curing, M5: demoulding

486





Figure 14. Original schedule

487
488
489
490
491

492 In the case, the production emergency is solved only by using the over-assigned time as a whole. The new
 493 schedule generated by using the proposed approach is shown in the Figure 15. It is obvious that all the objectives
 494 were achieved. For instance, all the precast components are produced within 56.9h and can be delivered in time.
 495 Moreover, because only the production jobs in the production line 2 are adjusted in the new schedule, the material
 496 re-dispatch is not necessary. In addition, the period for using the over-assigned time, T_r , is only 39h and the
 497 decrement rate of the estimated production time of the steps, φ , is only 6.7%, which means that little over-assigned
 498 time for production emergencies are used to solve the production emergency. Moreover, all the optimization
 499 constraints were satisfied in the schedule. As the RM-MFP is inherited from the MP-FSM, the first six constraints
 500 are inevitably satisfied. The curves of resource consumption and supply are depicted in Figure 16, which shows the
 501 resource supply is enough for production according to the schedule.



502
503
504
505

Figure 15. New schedule by RM-MFP





Figure 16. Resource consumption and supply according to the new schedule by RM-MFP

506
507

508 Next, Asprova APS is selected as a comparison to adjust the schedule based on the heuristic rule, where the
 509 over-assigned time within the production steps is not utilized as a whole, namely, the assigned production time is
 510 regarded as the estimated production time. The software is developed by a Japanese company called Asprova in
 511 1994. Currently it is leading in the market in Japan and is used worldwide. The overall adjustment rule is applied,
 512 because theoretically it performs the best. The new schedule obtained by using Asprova APS is shown as Figure 17.
 513 Some objectives are not achieved in the schedule. For instance, all the precast components have to be produced
 514 in 61.8h, which is beyond the requirement of the customer as shown in Table 4. Moreover, according to the
 515 schedule, the




516
517

Figure 17. New schedule by Asprova APS

518 material re-dispatch is inevitable because the production adjustment is within the two production lines. The result
 519 indicates that, comparing with the heuristic rule based method, the proposed approach gives better results in solving
 520 the production emergencies, because it can utilize the over-assigned time as a whole and keep the adjustment of
 521 schedules at minimum to avoid massive material re-dispatch.

522 The minimum of the weighted and normalized value of the objectives in each population during calculation is
 523 depicted in the convergence curve of Figure 18. The calculation converges within 30 iterations, which shows the

524 high calculation efficiency of the solver for the RM-MFP. Based on the curve and the principle of GA, the schedule
525 in the Figure 15 can be trusted as the optimal solution of the case within limited calculation loads.



526
527 Figure 18. Convergence curve of the case

528 6.2 Step 2: seven production cases

529 Seven cases of rescheduling was further carried out to compare the performance of the proposed approach with
530 the heuristic rule based ones. Asprova APS was also applied as a comparison to generate the heuristic rule based
531 schedules. The arrival of new rush order is selected as the reason for rescheduling. It is common in practice and
532 little experience is required for rescheduling as most software provides the functionality. The new order contains 5
533 precast components of Type A. Since the software does not support quantitative multi-objective optimization, the
534 minimization of makespan is selected as the only optimization objective, because it is one of the most significant
535 objectives of rescheduling. To minimize the makespan, the weights of optimization objectives is $W_{WT}=0\%$,
536 $W_{CS}=0\%$, $W_{MS}=100\%$, $W_{TC}=0\%$, $W_{MR}=0\%$, $W_{RC}=0\%$ in the proposed approach and the overall adjustment is
537 selected as the heurist rule for rescheduling in Asprova APS. Three widely used dispatch rules, namely Earliest Due
538 Date (EDD) rule, Shortest Processing Time (SPT) rule and Least Slack Time (LST) rule are applied in each case
539 respectively as calculation parameters in Asprova APS to determine the production sequence (Yang et al., 2016).

540 The seven cases that were used in a previous study (Yang et al., 2016) are used, in which, the quantity of each
541 type of component, quantity of production lines, quantity of pallets are varied. The schedules of the seven cases that
542 were scheduled by using Asprova APS by Yang et al. (2016) are used to determine the original schedules. The
543 original schedule for each case in the study is adopted as the best one among the 3 schedules of each case. Since the
544 production emergency is set as rush order arrival, the resource supply is enough in the 7 cases. The other
545 parameters follow the cases of Yang et al. (2016). The makespans of both the original schedules and the new
546 schedules that are obtained by using the proposed approach are shown in Table 5.

547 Table 5. Makespan of the original and new schedules of the comparative cases

Cases	Component quantity (piece)			Makespan of original schedules (hour)	Dispatch rule of original schedules	Makespan of new schedules (hour)			
	Type A	Type B	Type C			SPT	EDD	LST	RM-MFP
1	12	8	5	77.4	LST	82.2	83.4	83.4	77.4
2	8	7	5	77.4	LST	79.4	80.2	80.2	77.4
3	10	5	6	77.4	EDD	102.5	104.9	104.1	102.5
3	9	3	6	41	SPT	61.5	62.3	62.3	61.5
5	12	8	7	56.4	SPT	61.5	66.2	64.8	61.5
6	15	11	7	82	LST	102.5	107.6	105.8	102.5
7	14	4	10	67.2	EDD	86	67.2	68.7	67.2

Note: the quantity of precast components in Table 5 is the total quantity in the new schedules

548

549

550

551

552

553

554

555

556

Table 5 shows that the proposed approach is more optimal than the heuristic rule based ones. It shows better or equal performance in 100% of the comparative cases. To be specific, 43%, 86% and 100% of the schedules adjusted by the proposed approach has shorter makespan compared with those adjusted by Asprova APS by using the dispatch rules of SPT, EDD and LST respectively. For the rest of the cases, the performance of the two approaches is the same. Moreover, the performance of the heuristic rule based rescheduling approach is highly depended on the experience of schedulers, because many calculation parameters, such as the heuristic rules and dispatch rules, need to be determined manually. The proposed approach is also more efficient because less trial and error processes are necessary.

557

7 Conclusions

558

559

560

561

562

563

This paper proposes and verifies an approach which includes an optimized Rescheduling Model of Multiple production lines for Flowshop Precast production (RM-MFP) and a corresponding GA-based solver to realize the optimized rescheduling. The RM-MFP includes a number of new optimization objectives and constraints that were identified through literature review and field investigation. Moreover, the proposed method can make use of the over-assigned time of multiple production steps in multiple precast components as a whole in the rescheduling process. Furthermore, a GA based solver is proposed to achieve the optimization.

564

565

566

567

568

Compared with the existing approaches, the proposed approach is less dependent on the experience of schedulers to enable the scheduler to deal with production emergencies more effectively and efficiently. To be specific, in the comparative cases of the study, the proposed approach shows better performance in 76.3% of them and performs equally in the rest. The proposed approach contributes to the innovation of body knowledge on the way to carry out optimized rescheduling of multiple production lines for flowshop precast production.

569

Since fixed-location production is also an important type for precast production especially for big, heavy or

570 special designed precast components and the scheduling of such type can be classified as open shop scheduling,
571 most of existing research achievements in the scheduling or rescheduling of precast production cannot be directly
572 applied in the problem. So scheduling or rescheduling of precast production of fixed-location is another further
573 research direction.

574 **Acknowledgement**

575 This research is supported by the National High Technology Research and Development Program of China
576 (863 Program) (No. 2013AA041307) and Tsinghua University Research Fund (No. 2011THZ03).

577 **References**

- 578 General Administration of Quality Supervision, Inspection and Quarantine of P.R.C., GBT 24737.7-2009: Guide
579 for Technological Management Part 7: Technological Quota Formulation, General Administration of Quality
580 Supervision, Inspection and Quarantine of P.R.C., Beijing, China, 2009, pp. 2-6,
581 <http://www.bzwxw.com/html/20/8118.html>. Chinese.
- 582 W. T. Chan, T. H. Wee, A multi-heuristic GA for schedule repair in precast plant production, in: Proceedings of the
583 Thirteenth International Conference on Automated Planning and Scheduling, Trento, Italy, 2003, pp.
584 236-245, <https://www.aaai.org/Papers/ICAPS/2003/ICAPS03-024.pdf>.
- 585 W. T. Chan, H. Hu, Production scheduling for precast plants using a flowshop sequencing model, *Journal of*
586 *Computing in Civil Engineering*. 16 (3) (2002), pp. 165-174, [https://doi.org/](https://doi.org/10.1061/(ASCE)0887-3801(2002)16:3(165))
587 [10.1061/\(ASCE\)0887-3801\(2002\)16:3\(165\)](https://doi.org/10.1061/(ASCE)0887-3801(2002)16:3(165)).
- 588 V. Benjaoran, N. Dawood, B. Hobbs, Flowshop scheduling model for bespoke precast concrete production
589 planning, *Construction Management and Economics*. 23 (1) (2005), pp. 93-105,
590 <http://dx.doi.org/10.1080/0144619042000287732>.
- 591 Z. Zeng, Coordinated rescheduling of precast production [dissertation]. Singapore: National University of
592 Singapore; 2007. pp. 55-58, <http://scholarbank.nus.edu.sg/bitstream/handle/10635/15701/Zeng?sequence=1>
- 593 Z. Yang, Z. Ma, S. Wu, Optimized flowshop scheduling of multiple production lines for precast production,
594 *Automation in Construction*, 72 (87) (2016), pp. 321-329, <https://doi.org/10.1016/j.autcon.2016.08.021>.
- 595 X. Yao, Fine management manual for making and executing of plant plans. 2nd ed. Beijing (China): Posts and
596 Telecom Press; 2014, pp. 120-199, ISBN: 9787115339485. Chinese.

597 W. Sheng, X. Mi, H. Guo, Application of multi-agent system in collaborative design and manufacturing. Beijing
598 (China): Tsinghua University Press; 2008, pp. 5- 70, ISBN: 9787302173076. Chinese.

599 Z. Ma, Z. Yang, Flowshop scheduling model of multiple production lines for precast production, in: the 32nd CIB
600 W78 Conference, Eindhoven, Netherlands, 2015, pp. 321-329,
601 <http://itc.scix.net/cgi-bin/works/Show?w78-2015-paper-086>.

602 M. B. Wall, A genetic algorithm for resource-constrained scheduling [dissertation]. Boston: Massachusetts Institute
603 of Technology; 1996, pp. 47-56, <http://lancet.mit.edu/~mbwall/phd/thesis/thesis.pdf>.

604 P. Tormos, A. Lova, F. Barber, L. Ingolotti, M. Abril, M. A. Salido, A genetic algorithm for railway scheduling
605 problems [Internet]. Berlin: Springer Berlin Heidelberg; 2008. pp. 255-276 [cited 2017 Oct 2]. Available
606 from: https://doi.org/10.1007/978-3-540-78985-7_10

607 Porter, A. L., Rossini, F. A., Carpenter, S. R., Roper, A. T., Larson, R. W., & Tiller, J. S. (1980). Guidebook for
608 technology assessment and impact analysis. ISBN: 9780444003140

609 S. D. Wu, R. H. Storer, P. C. Chang, One-machine rescheduling heuristics with efficiency and stability as criteria,
610 Computers and Operations Research. 20 (1) (1993), pp. 1-14, [https://doi.](https://doi.org/10.1016/0305-0548(93)90091-V)
611 [org/10.1016/0305-0548\(93\)90091-V](https://doi.org/10.1016/0305-0548(93)90091-V).

612 D. M. Lei, Minimizing makespan for scheduling stochastic job shop with random breakdown, Applied
613 Mathematics and Computation. 218 (24) (2012), pp.11851-11858, [https://doi.org/](https://doi.org/10.1016/j.amc.2012.04.091)
614 [10.1016/j.amc.2012.04.091](https://doi.org/10.1016/j.amc.2012.04.091).

615 Crossover, Crossover (genetic algorithm). [https://en.wikipedia.org/w/index.php?title=Crossover_](https://en.wikipedia.org/w/index.php?title=Crossover_(genetic_algorithm)&oldid=696250643)
616 [\(genetic_algorithm\)&oldid = 696250643](https://en.wikipedia.org/w/index.php?title=Crossover_(genetic_algorithm)&oldid=696250643) (Accessed on January 16, 2016).

617 C. Li, Analyzes the convergence and the validity of genetic algorithms [dissertation]. Shandong (China): Shandong
618 University of Science and Technology; 2004, pp. 8-13, [http://cdmd.cnki.com.cn/](http://cdmd.cnki.com.cn/Article/CDMD-10424-2004133573.htm)
619 [Article/CDMD-10424-2004133573.htm](http://cdmd.cnki.com.cn/Article/CDMD-10424-2004133573.htm). Chinese.

620 M. Zhou, S. Sun, Genetic algorithm theory and applications. Beijing: National Defense Industry Press; 1999, pp.
621 108-119, ISBN: 9787118020625. Chinese.

622 W. Zhang, Y. Liang, Mathematical foundation of genetic algorithm. 2n ed. Xi'an (China): Xi'an Jiaotong
623 University Press; 2000, pp. 146-202. ISBN: 9787560512563. Chinese.

624 C. H. Ko, S. F. Wang, GA-based decision support systems for precast production planning, Automation in
625 Construction, 19 (7) (2010) pp. 907-916, <https://doi.org/10.1016/j.autcon.2010.06.004>.

626 C. H. Zhen, Investigation and determination method of weights in decision making problems with multiple
627 objectives, System Engineering Theory and Practice, 7(2) (1987) pp.16-30. ISSN:1000-6788. Chinese
628

Symbols	Meaning	Unit
$\$$	A type of the precast component	-
$B_{l,k}$	Maximum quantity of precast components that can be stacked between workstation M_k and M_{k+1}	Piece
ConditionComps	A set of the combination of precast components and workstations that are directly influenced by the production emergencies	-
$CQ_{l,s}$	Total quantity of the type changes of precast components during production in the shift s of the production line l	1
$d_{l,i}$	Due time of the precast component produced in production line l at the sequence i	Hour
h_a	Estimated duration of delay	Hour
h_b	Extra time for the production step because of the influence	1
H_E	Overtime hours allowed during the working day	Hour
H_N	Non-working hours during the working day	Hour
H_W	Working hours during the working day	Hour
$J_{l,i}$	Total quantity of precast components produced in the production line l	Piece
$J_{l,i}^{\$,j}$	Serial number of the precast component of type $\$$ produced in production line l at the sequence i , whose priority is j	1
$J_{l,i}^j$	Serial number of the precast component produced in production line l at the sequence i , whose priority is j	1
L	Total quantity of production lines	Set
L_r	Quantity of production lines whose schedules are changed by rescheduling	Set
L_s	Quantity of production lines actually participating in the production in shifts	Set
$M_{l,k}$	The serial number of the workstation for production step k in the production line l	1
n	Total quantity of precast components	Piece

Symbols	Meaning	Unit
n_l	Total quantity of precast components produced in the production line l	Piece
P	Total quantity of production pallets in the flowshop	Set
$P_{l,i,k}$	Production time of the step k of the precast component produced in production line l at the sequence i	Hour
Q_s	Total quantity of moulds of type \$ in the flowshop	Set
T_p	Duration from the initial of rescheduling to the end of the schedule	Hour
$TQ_{l,s}$	Total quantity of the types of the precast components in the shift s of the production line l	1
T_r	The duration for using the over-assigned time	Hour
Y_l	Maximum quantity of precast components that can be handled in the curing room of production line l	Piece
ϕ	Proportion of the used over-assigned time to the assigned production time	1
$\tau_{l,i}$	Contract penalty of the precast component produced in production line l at the sequence i	Dollar/hour
$\epsilon_{l,i}$	Storage cost of the precast component produced in production line l at the sequence i	Dollar/hour